EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains at between 5th Main & 6th Main cross roads Manjunatha Nagara in Ward No 14
2	Amount of Work Portion	₹ 4501550=00
3	Estimated cost	50.00 Lakhs
4	Name of contractor	KRIDL
5	Agreement No	—
6	NO and Date under which work order issued	EE/DD/WO/ 76 /17-18, Dt.20.11.2017
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	197 days.
9	Date of receipt of application in the sub division office	ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು
10	Extension granted if any	ಪ್ರಾರಂಭದಿಂದ ಕೆಲಸಗಳನ್ನು KRIDL
	i)	ಮಾಡಿಸುವಲ್ಲಿ ಆದಂತ ವ್ಯತ್ಯಯಗಳಿಂದ
	ii)	ಮತ್ತು ಮಳೆಯಿಂದಾಗಿ ತಡವಾಗಿ
11	Work Carried out by the contractor during the original period stipulated in the contract	ಆಗಿರುವುದನ್ನು. ಇದರಿಂದ ಕಾರ್ಯ
12	work Carried out during 1st extension.	ಮುಗಿಸಲು ಹೆಚ್ಚುವರಿಯಾಗಿ ಸಾಮಗ್ರಿಗಳು
13	work Carried out during 2nd extension.	ಕೂಲಿಕಾರ್ಮಿಕರ
14	Time now applied for	
15	Date of recommending time limit applied for	—
16	whether the original application of the contractor is enclosed	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Whether notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Proposed.
22	Remarks of the EE with the daily rate of penalty proposed	

ASSISTANT ENGINEER
Ward No 14

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ
ದಾಸರಹಳ್ಳಿ

Scanned by CamScanner